

**REVISED - Construction Update
Cabot Danville US 2 Reconstruction
FEGC F 028-3(26) C/2**

Project Location: The 1.4 mile project extends along US 2 from Last Road to Danville Hill Road in Cabot. This is a multi-year project with most of the work occurring in 2017/2018. Completion is scheduled for 2019.

Wednesday, November 8, 2017, traffic was shifted to use the completed first phase of the new US 2 alignment on the east end of the project! Crews will now start construction of phase II of the new alignment.

REVISION: Crews will also continue construction of the temporary roadway approaches for the temporary bridge that will be placed over Molly's Brook just south of Last Road. Traffic can expect minor interruptions.

Week of November 13th, 2017

Construction will be occurring in several areas within the project limits this week. In addition to the work below, crews may start constructing the new alignment slopes just east of Folsom Farm.

US 2 – East (Danville Side) of Goodrich's Maple Farm

Crews will start the second phase of excavation for the new roadway alignment east of Goodrich's Maple Farm. Work will include installing new underdrain and pipe work in this section.

Alternating one-way traffic will be maintained for the construction package east of Goodrich's Maple Farm. Expect short delays.

US 2 Bridge #88 (Near Folsom Farm) Replacement:

Crews will be completing the concrete pours on the new bridge. Traffic impacts will be minimal at this construction operation.

Traffic – Minor traffic delays can be expected this week.

It is illegal in VT to use any handheld portable electronic devices while driving. The law carries fines of up to \$200 with points assessed if the violation occurs in a work zone.

Contact Francine Perkins, Project Outreach Coordinator, FRP Enterprises, LLC with any questions or concerns with regards to the project at 802-479-6994. Construction updates are posted at www.roadworkupdates.com